

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2014**

CITY GOVERNMENT OF MALABON



Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT								
ECONOMIC DEVELOPMENT								
Proposed Upgrading/Rehabilitation	Sanchez and Mesina Sts. (portion) at Barangay Tinajeros	3,337,963.77	May 6, 2014	June 17, 2014	50%	1,668,981.89		
Proposed Upgrading/Rehabilitation	Rivera St. and Rivera Ext. located at Barangay Tañong	5,360,499.37	May 6, 2014	July 7, 2014	50%	2,680,249.69		
Proposed Upgrading/Rehabilitation	Narra St., (left side-completion), located at Brgy. Panghulo	706,590.48	June 20, 2014	July 24, 2014	100%	706,590.48		


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2014**

CITY GOVERNMENT OF MALABON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
ENVIRONMENTAL MANAGEMENT								
Proposed Construction of Pumping Station	Gov. Andres St. cor. Bernadette St., Gabriel 1 Subd., Barangay Hulong Duhat	1,247,512.75	May 6, 2014	July 1, 2014	100%	1,247,512.75		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


CYNTHIA P. RAMOS
 City Budget Officer 


HON. ANTOLIN A. ORETA III
 City Mayor 