

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1st QUARTER, CY 2019**

**CITY GOVERNMENT OF MALABON**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
Proposed Installation of Thirty (30) Sets of LED Streetlights along Basilio St. located at Brgy. Acacia, City of Malabon	Brgy. Acacia	2,959,522.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Twenty - Five (25) Sets of LED Streetlights along Salmon St. located at Brgy. Longos, City of Malabon	Brgy. Longos	2,466,966.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Fifty - Eight (58) Sets of LED Streetlights at Samson Street and Various Alleys, Brgy. Baritan, City of Malabon	Brgy. Baritan	2,100,848.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Twenty - One (21) Sets of LED Streetlights at M. H. del Pilar Street, Dionision Street and Yanga Street, Brgy. Maysilo, City of Malabon	Brgy. Maysilo	2,070,098.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Twenty - One (21) Sets of LED Streetlights along Kagitingan Street (Phase I), Brgy. Muzon, City of Malabon	Brgy. Muzon	2,070,251.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Fifty - Four (54) Sets of LED Streetlights at Various Alleys, Brgy. Bayan-Bayanan, City of Malabon	Brgy. Bayan-Bayanan	1,953,829.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Seventeen (17) Sets of LED Streetlights along J. Cancio Street located at Barangay Dampalit, City of Malabon	Brgy. Dampalit	1,675,993.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Thirty - Nine (39) Sets of LED Streetlights at Remegio Street (Portion) & M.H. Del Pilar Street (Portion) and Various Alleys located at Brgy. Maysilo, City of Malabon	Brgy. Maysilo	1,409,072.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Fourteen (14) Sets of LED Streetlights along N. Vicencio Street located at Brgy. Niugan, City of Malabon	Brgy. Niugan	1,381,647.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Thirteen (13) Sets of LED Streetlights along Guava Street (Phase II), Brgy. Potrero, City of Malabon	Brgy. Potrero	1,280,020.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along Inocencia Street, Brgy. Tugatog, City of Malabon	Brgy. Tugatog	1,182,491.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along Pampano St. located at Brgy. Longos, City of Malabon	Brgy. Longos	1,184,221.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along Hito St. located at Brgy. Longos, City of Malabon	Brgy. Longos	1,184,221.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along S. Pascual St. located at Brgy. San Agustin, City of Malabon	Brgy. San Agustin	1,182,940.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along Liwayway St. located at Brgy. Bayan-Bayanan, City of Malabon	Brgy. Bayan-Bayanan	1,182,491.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twelve (12) Sets of LED Streetlights along Katipunan St. located at Brgy. Bayan-Bayanan, City of Malabon	Brgy. Bayan-Bayanan	1,182,491.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Thirty (30) Sets of LED Streetlights at Padua Street, Ceramic Street and Various Alleys, Brgy. Santulan, City of Malabon	Brgy. Santulan	1,083,285.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Eleven (11) Sets of LED Streetlights along Mangustan Street, Brgy. Potrero, City of Malabon	Brgy. Potrero	1,081,885.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eleven (11) Sets of LED Streetlights at Delos Santos One (1) and Delos Santos Two (2) Streets, Brgy. Tonsuya, City of Malabon	Brgy. Tonsuya	1,081,885.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eleven (11) Sets of LED Streetlights along Estanio Street, Brgy. Tugatog, City of Malabon	Brgy. Tugatog	1,081,924.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Labahita St. located at Brgy. Longos, City of Malabon	Brgy. Longos	986,680.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Mulawin St. located at Brgy. Panghulo, City of Malabon	Brgy. Panghulo	984,764.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Luna II St. located at Brgy. San Agustin, City of Malabon	Brgy. San Agustin	985,370.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Acero St. located at Brgy. Tugatog, City of Malabon	Brgy. Tugatog	985,886.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Sarmiento St. located at Brgy. Tinajeros, City of Malabon	Brgy. Tinajeros	985,026.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Ten (10) Sets of LED Streetlights along Pineapple Road located at Brgy. Potrero, City of Malabon	Brgy. Potrero	985,370.00	March 11, 2019	April 9, 2019	100%			completed

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1st QUARTER, CY 2019**

**CITY GOVERNMENT OF MALABON**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Proposed Installation of Twenty-Five (25) Sets of LED Streetlights at Matadero Street and Magsaysay Extension, Brgy. San Agustin, City of Malabon	Brgy. San Agustin	901,909.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Twenty-Five (25) Sets of LED Streetlights at Talipapa Street and Various Alleys, Brgy. Flores, City of Malabon	Brgy. Flores	901,888.00	March 11, 2019	April 24, 2019	100%			completed
Proposed Installation of Nine (9) Sets of LED Streetlights along Narra Street, Brgy. Panghulo, City of Malabon	Brgy. Panghulo	884,085.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Six (6) Sets of LED Streetlights along Asogue Street and Three (3) Sets of LED Streetlights along Ganja Street, Brgy. Tugatog, City of Malabon	Brgy. Tugatog	884,085.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights along Burgos Street Phase II, Brgy. Concepcion, City of Malabon	Brgy. Concepcion	785,743.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights at Oro Street and Zinc Street, Brgy. Tugatog, City of Malabon	Brgy. Tugatog	785,743.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights along Crispin Street located at Brgy. Tinajeros, City of Malabon	Brgy. Tinajeros	786,162.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights at Guyabano St. and Macopa St. located at Brgy. Potrero, City of Malabon	Brgy. Potrero	785,710.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights at Mabolo St. and Camachile St. located at Brgy. Potrero, City of Malabon	Brgy. Potrero	785,904.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights along Dizon Street located at Brgy. Tinajeros, City of Malabon	Brgy. Tinajeros	786,162.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights at Anonas St. and Orange St. located at Brgy. Potrero, City of Malabon	Brgy. Potrero	785,904.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Twenty (20) Sets of LED Streetlights along P. Concepcion Street, Brgy. Tugatog, City of Malabon	Brgy. Tugatog	724,711.00	March 27, 2019	May 10, 2019	30%	217,413.30		on - going
Proposed Installation of Seven (7) Sets of LED Streetlights along Hasa-Hasa Alley located at Brgy. Longos, City of Malabon	Brgy. Longos	687,010.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Thirteen (13) Sets of LED Streetlights along University Avenue Extension located at Brgy. Potrero, City of Malabon	Brgy. Potrero	466,991.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Four (4) Sets of LED Streetlights along Espiritu Street located at Brgy. Panghulo, City of Malabon	Brgy. Panghulo	390,553.00	March 11, 2019	April 9, 2019	100%			completed
Proposed Installation of Eight (8) Sets of LED Streetlights at Atis St. (Portion) and Guyabano St. (Portion) located at Brgy. Potrero, City of Malabon	Brgy. Potrero	285,945.00	March 11, 2019	April 9, 2019	100%			completed

Prepared by:  
  
**CYNTHIA P. RAMOS**  
City Budget Officer

Reviewed by:  
  
**ENGR. BABY RUTH B. SENAIDA**  
City Engineer

Noted by:  
  
**HON. ANTOLIN A. ORETA III**  
City Mayor